# Completion Report

| | | |
|---|---|---|
| 1 | Name of Wok | Improvements of RCC drain & Covering slab Maheshwari Nagara 5th & 6th Right Side roads in Dasarahalli Ward No 15 |
| 2 | Sanctioned Estimate No.& Date | CE/DZ/TS/ 45 /2019-20, Dt.24.06.2019 |
| 3 | Head of Acount which is Chargeable | P-3518, Special development work |
| 4 | Enstrument Order No. & Date | EE/DD/WO/359/19-20, Dt.28.06.2019 |
| 5 | Name of Contractor | KRIDL |
| 6a | Time Stipulated for Completion of work | 180 days |
| b | Delay in execulation of work | – |
| 7 | Measurement recorded in MB | 674/17-18 |
| | Page No | 67324-26 |
| 8 | check Measurment of the Asst | 27/01/2020 |
| | Exe. Eng./ Exe.Eng. On | |
| 9 | Name of the Office / Official | Asst.Executive Enginner |
| | incharge of the work | T.Dasarahalli Sub Division |
| 10 | a)Assistant Engineer | ARCHANA |
| | b) Asst. Exe. Engineer | M B Jayakumar |

| Sanctioned Estimate amount | Amount claims as per actually vide as per bills | Excess | Savings (Rs) |
|---|---|---|---|
| 75.00 Lakhs | 7490806 - 00<br>7490920.00 | — | 9194 = 00<br>9080.00 |

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE